

Cell Block foundation upgrade and pole replacement

Started 10 A.M. Saturday 8-16-08

Site taken off line 10 P.M. Saturday 8-16-08

Change out completed Midnight Saturday 8-16-08

Site back on air Sunday 6:15 A.M. 8-17-08

The changes

- **Saturday Morning 8-16-08**
- 60' Monopole designed for one carrier
- Foundation Capacity 245 KIP

- **Sunday Morning 8-17-08**
- 75' monopole designed for three carriers
- Foundation Capacity 485 KIP
- Site back on air 6:15 A.M.

New Cell Blocks being delivered Friday morning 8-15-08



New Cell Blocks being off loaded Friday 8-15-08



Existing pole 60' monopole
New 75' monopole
10 AM, August 16th 2008



New Cell Blocks staged and ready for installation Saturday night.



Cell Block shelter foundation in place Saturday



Setting new shelter 8-16-08



Preparing site Saturday afternoon 8-16-08



9 P.M. Saturday evening
de-tensioning bars to be replaced



10 P.M. Saturday night.
Existing Cell Blocks ready for removal.



First Cell Block ready for removal



Saturday evening 10 P.M.
Flying first Cell Block to Staging area.



Setting new 75' monopole
on new Cell Block
Midnight Saturday 8-16-08



Original Cell Blocks 60' Monopole staged for off haul and possible reuse



Sunday Morning 8-17-08
Site back on air





Cell Blocks

Box 1167 Jackson, Ca
95642

www.cellblocksinc.com

510-418-4322 707-291-6720